



ROOFTOP REPLACEMENT OPPORTUNITY? Not sure what to ask?

USE THIS QUESTIONNAIRE AS A GUIDE TO SELECT THE CORRECT UNIT

ROOFTOP REPLACEMENT GUIDE

To help select the correct unit for your application – please complete all of the questions below to the best of your ability.

PROJECT INFO:

Today's Date:

Job Name:

Address:

Requestor Company:

Requestor:

Requestor Email Address:

EXISTING UNIT INFO:

Area Served:

Existing Unit Manufacturer:

Existing Unit Model Number:

Existing Unit Serial Number:

Voltage/Phase:

Disconnect/Fuse Size (MOCP):

Type of Unit: Gas Pack

Heat Pump Electric/Electric

If Gas, What is the Heating Input?

Size of unit:

If Heat Pump or Elec/Elec, What is the KW Strip Heat?

Is the Unit Sitting on a Curb? YES NO

Ductwork Orientation (Supply/Return):

Existing Curb Dimensions, Flange to Flange; L" X W":

(Get your tape under the unit base rail and measure the curb flange if you can.)

Is There an Economizer Currently Installed? YES NO

Is There a Power Exhaust Currently Installed? YES NO

Is There a Smoke Detector Currently Installed in the Ductwork? YES NO

PROCEED TO PAGE 2: →



ROOFTOP REPLACEMENT OPPORTUNITY? Not sure what to ask?

USE THIS QUESTIONNAIRE AS A GUIDE TO SELECT THE CORRECT UNIT

Is this a typical Electro-Mechanical Thermostat Application or is there a BAS/DDC?

TSTAT: BAS/DDC:

If TSTAT, Do You Want a New Thermostat Included on Quote? YES NO

Is This a Lead Time Sensitive Project, i.e. Is Stock Equipment Preferable? YES NO

If No and you would like to add Factory Installed Options; select from the list below. Note: this is a partial list, for a full list of options available for your unit refer to the Equipment Selection Program. Factory options can increase lead time an additional 7 - 14 days.

Vertical Economizer: RA Smoke Detector: CO2 Sensor:

Hot Gas ReHeat: Stainless Steel Heat Exchangers:

Condensate Overflow Switch: Louvered Hail Guards:

E-Coated Coils: High Static Motor/Drive: Hinged Panels:

Powered GFI: Un-Powered GFI: Non-Fused Disconnect:

Are there Field Installed Accessories You Would like Added to Your Quote? Below is a partial list of accessories for a complete list - refer to the Equipment Selection Program

Vertical Economizer: Horizontal Economizer: Hail Guards:

Winter Start Kit: Power Exhaust: Motormaster Low Ambient Kit:

14" Roof Curb: 24" Roof Curb: Curb Adapter

Thank you for taking the time to complete the requested information. This will help ensure that you are receiving the correct replacement and your project goes smoothly.

If you have any specific questions or concerns or need further clarification, please contact your Commercial Territory Manager.

Once the form is completed, please send to your appropriate Inside Sales person.